

Oakland Macomb Interceptor Project (OMID)
Contract 2 Construction Progress Update
Board Meeting May 17, 2011



Total Amount Invoiced: \$11,675,931 (73.3 percent of bid) through April 30, 2011

Schedule Expended (days): 454 (as of April 30, 2011) of 548 (82.8 percent)

Schedule Status: CS-6: four to five weeks behind schedule (based on internal concrete pour progress); CS-7: on or slightly ahead of schedule (based on Finished Electrical); and CS-8: on or slightly ahead of schedule (based on Finished Electrical).

Control Structure No. 6 (15 Mile Road)

- Structural concrete completed within the structure.
- Electrical work commenced on April 11th.
- Electrical pads placed.
- Hydraulic pad completed.
- Stop gate and sluice gate delivered. Stop gate not yet installed. Sluice gate installed at thimble.
- Ventilation work has commenced.
- Discharge piping installation has commenced.



CS-6 – Photo taken 5/10/2011

Oakland Macomb Interceptor Project (OMID)
Contract 2 Construction Progress Update
Board Meeting May 17, 2011



Control Structure No. 7 (Dodge Park)

- Gate installed.
- Precast roof slabs placed.
- Electrical about 90% complete (preparing for DTE energizing).



CS-7 – Photo taken on 4/29/2011

Oakland Macomb Interceptor Project (OMID)
Contract 2 Construction Progress Update
Board Meeting May 17, 2011



Control Structure No. 8 (Utica Road)

- Gate Installed.
- Precast roof slabs placed.
- Electrical about 90% complete (preparing for DTE energizing).
- Restoration of median started.



CS-8 – Photo taken on 4/21/2011