

Oakland Macomb Interceptor Project (OMID)
Contract 1 Construction Progress Update
Board Meeting August 29, 2011



Total Amount Invoiced: \$12,198,185 (99.26 percent of bid) through July 31, 2011

Schedule Expended (days): 546 (as of June 30, 2011) of 593 (92.1 percent)

Schedule Status: About one to two weeks behind baseline schedule at CS-5 and CS-9 (based on restoration items only). Substantial Completion was obtained on August 4, 2011, which is 13 calendar days ahead of the base line date of August 17, 2011. Expected to achieve final completion ON TIME.

Control Structure No. 9 (10 Mile Road)

- System Test No. 2 completed on July 27, 2011 (all sites).
- System Test No. 3 completed on August 4, 2011 (all sites).
- Applied waterproofing over the roof segments in place.
- Completed geotechnical instrumentation abandonment.
- Restored the east and west concrete approaches.
- Started restoration efforts in early August (now complete).



CS-9 – Photo taken on 8/23/2011

Oakland Macomb Interceptor Project (OMID)
Contract 1 Construction Progress Update
Board Meeting August 29, 2011



Control Structure No. 5 (Common Road)

- Placed roof panels over structure.
- Installed waterproofing over in-place roof panels.
- Adjusted seal for the gate.
- Removed internal sewer support ribs and bulkheads.
- Restored concrete approach.
- Started restoration efforts in early August (now complete).



CS-5 – Photo taken 8/23/2011

Oakland Macomb Interceptor Project (OMID)
Contract 1 Construction Progress Update
Board Meeting August 29, 2011



Control Structure No. 3 (15 Mile and Garfield Road area)

- Completed restoration.
- Restored resident's planter bed.



CS-3 – Photo taken 8/12/2011